

# WATER PIPELINE ACCEPTANCE TESTING RESULTS SHEET

## SWABBING OF NEW MAINS

GW Reference Number:	
Street(s) / Section / Estate:	
Town:	
Contractor:	
Contractor's Responsible Officer:	
Witnessed By:	
Date Swabbed:	

Notes:

1. All swabbing of water pipelines shall be carried out in accordance with
  - MRWA Water Quality Compliance Specification 04-02.1, Section 5.2 'Cleaning Methods', and
  - WSA 03-2011-3.1 Ver 2.0 MRWA Edition, Section 18 'Swabbing', and
  - Water Supply Standard Drawings MRWA-W-308 (Rev 4) MRWA-W-309 (Rev 2)
2. Contractor to ensure that swabs are placed throughout new reticulation system as per approved design
3. Consultant to ensure all swabs shown in design drawings are accounted for, and all required pipe sections have been swabbed
4. Two working days notice to the responsible officer is required before any swabbing.
5. All swabbing must be witnessed by the Design Consultant, a Gippsland Water Officer or an independent auditor as authorised by Gippsland Water. Failure to do so will require re-swabbing to be carried out at the contractor's expense.

Pre-swabbing checklist	Verified (Y / N)
Appropriate backflow prevention device has been used as per MRWA-W-308 Figure 308-F	
Correct swabbing discharge control is being used as per MRWA-W-309	

Swab number	Main size (mm)	Swab diameter used (mm)	Swab Length used (mm)	Length of main swabbed (m)	Time taken to swab main (s)	Swab velocity (m/s)	Swab complete (Y / N)

Consultant Signature:		Date:	
-----------------------	--	-------	--