

WATER PIPELINE ACCEPTANCE TESTING RESULTS SHEET**COMPACTION TESTING (TRENCH BACKFILL ONLY)**

GW Reference Number:	
Street(s) / Section / Estate:	
Town:	
Contractor:	
NATA Accredited Geotech Testing Provider:	
Geotech Testing Responsible Officer:	
Reviewed By:	
Date sampled:	
Date tested:	
Test Report Number:	

Notes:

- Compaction testing shall be completed in accordance with:
 - MRWA Backfill Specification 04-03.2, Section 6 'Compaction Testing', and
 - WSA 03-2011-3.1 MRWA Edition Version 2.0, Section 19.3 'Compaction Testing'
- Contractor to recompact and retest any section that fails to comply with minimum compaction requirements.
- Consultant to review material testing report and verify test section(s) meet acceptance criteria outlined in the code / specifications.
- Material testing report to be provided to Gippsland Water as part of construction verification submission.

Street/section	Main size (mm)	Backfill Type	Required SDDR (%)	Measured SDDR (%)	Test Pass (Y / N)

Consultant Signature:		Date:	
-----------------------	--	-------	--