

GRAVITY SEWER ACCEPTANCE TESTING RESULTS SHEET**COMPACTION TESTING (TRENCH BACKFILL ONLY)**

GW Reference Number:	
Street(s) / Section / Estate:	
Town:	
Contractor:	
NATA Accredited Geotech Testing Provider:	
Geotech Testing Responsible Officer:	
Reviewed By:	
Date sampled:	
Date tested:	
Test Report Number:	

Notes:

1. Compaction testing shall be completed in accordance with:
 - MRWA Sewer Acceptance Testing Specification 13-01.1, Section 4 'Compaction Testing', and
 - MRWA Backfill Specification 04-03.1, and
 - WSA 02-2014-3.1 MRWA Edition, Section 21.3 'Compaction Testing'
2. Contractor to recompact and retest any section that fails to comply with minimum compaction requirements.
3. Consultant to review material testing report and verify test section(s) meet acceptance criteria outlined in the code / specifications.
4. Material testing report to be provided to Gippsland Water as part of construction verification submission.

From Maintenance Structure	To Maintenance Structure	Backfill Type	Required SDDR (%)	Measured SDDR (%)	Test Pass (Y / N)

Consultant Signature:		Date:	
Contractor Signature:		Date:	