

GRAVITY SEWER ACCEPTANCE TESTING RESULTS SHEET



PRESSURE TESTING OF SEWER PIPELINES ≤DN1500

GW Reference Number:	
Street(s) / Section / Estate:	
Town:	
Contractor:	
Contractor's Responsible Officer:	
Witnessed By:	
Date construction completed:	
Date of test:	

Notes:

- All flexible sewer pipelines shall be tested in accordance with
 - MRWA Sewer Acceptance Testing Specification 13-01.1, Section 5 'Air Pressure and Vacuum Testing of Sewers', and
 - WSA 02-2014-3.1 MRWA Edition, Section 21.4 'Air Pressure and Vacuum Testing of Sewers'
- Only sewer pipelines may be Pressure Tested. Maintenance Structures are to be vacuum tested only.
- Two working days notice to the responsible officer is required before any acceptance testing
- Completed test result sheets to be submitted to Gippsland Water Responsible Officer or Gippsland Water Accredited Design Consultant with the as-constructed information.
- All testing must be witnessed by one of either the Design Consultant, a Gippsland Water Officer or an independent auditor as authorised by Gippsland Water. Failure to do so will require retesting to be carried out at the contractor's expense.

Gauge No.	Serial Number	Calibration Report No:	Calibration Date:	Calibration Due:
Gauge 1				
Gauge 2				

From Maintenance Structure	To Maintenance Structure	Nominal Pipe Diameter (mm)	Length of section (m)	Test time (min)	Pressure Drop (kPa)	Test Pass (Y / N)

Consultant Signature:		Date:	
-----------------------	--	-------	--

Contractor Signature:		Date:	
-----------------------	--	-------	--