

WATER PIPELINE ACCEPTANCE TESTING RESULTS SHEET

SWABBING OF NEW MAINS

GW Reference Number:	
Street(s) / Section / Estate:	
Town:	
Contractor:	
Contractor's Responsible Officer:	
Witnessed By:	
Date Swabbed:	

Notes:

- All swabbing of water pipelines shall be carried out in accordance with
 - MRWA Water Quality Compliance Specification 04-02.1, Section 5.2 'Cleaning Methods', and
 - WSA 03-2011-3.1 Ver 2.0 MRWA Edition, Section 18 'Swabbing', and
 - Water Supply Standard Drawings MRWA-W-308 (Rev 4) MRWA-W-309 (Rev 2)
- Contractor to ensure that swabs are placed throughout new reticulation system as per approved design
- Consultant to ensure all swabs shown in design drawings are accounted for, and all required pipe sections have been swabbed
- Two working days notice to the responsible officer is required before any swabbing.
- All swabbing must be witnessed by the Design Consultant, a Gippsland Water Officer or an independent auditor as authorised by Gippsland Water. Failure to do so will require re-swabbing to be carried out at the contractor's expense.

Pre-swabbing checklist	Verified (Y / N)
Appropriate backflow prevention device has been used as per MRWA-W-308 Figure 308-F	
Correct swabbing discharge control is being used as per MRWA-W-309	

Swab number	Main size (mm)	Swab diameter used (mm)	Swab Length used (mm)	Length of main swabbed (m)	Time taken to swab main (s)	Swab velocity (m/s)	Swab complete (Y / N)

Consultant Signature:		Date:	
Contractor Signature:		Date:	